


DISEÑO ESTRUCTURAL COLEGIO EUSTAQUIO MENDEZ																						
ID		Nombre de tarea	Duration	Start	Finish	Predecessors	Resource Names						Half 2, 2012					Half 2, 2012				
								A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1		U. E. EUSTAQUIO MENDEZ	229 days	Wed 1/02/13	Mon 11/18/13																	
2		INSTALACION DE FAENAS	2 days	Wed 1/02/13	Thu 1/03/13																	
3		REPLANTEO Y TRAZADO	4 days	Fri 1/04/13	Wed 1/09/13	2																
4		EXCAVACION TERRENO SEMIDURO 0-2m C/Maqui.	2 days	Thu 1/10/13	Fri 1/11/13	3																
5		LOSA DE CIMENTACION HºAº	21 days	Mon 1/14/13	Mon 2/11/13	4																
6		RELLENO Y COMPACTACION CON SALTARINA S/MA	4 days	Tue 2/12/13	Fri 2/15/13	5																
7		SOBRECIMIENTO DE HºAº	13 days	Mon 2/18/13	Wed 3/06/13	6																
8		COLUMNA DE HºAº	31 days	Tue 2/12/13	Tue 3/26/13	5																
9		VIGAS DE HºAº	47 days	Wed 3/27/13	Thu 5/30/13	8																
10		GRADAS DE HºAº	2 days	Mon 6/03/13	Tue 6/04/13	12																
11		CUBIERTA DE TEJA COLONIAL C/ ESTRUCTURA MET	24 days	Wed 6/05/13	Mon 7/08/13	10																
12		LOSA ALIVIANADA C/PLASTOFORM H=20CM	1 day	Fri 5/31/13	Fri 5/31/13	9																
13		BARANDA METALICA CON TUBO RECTANGULAR	5 days	Wed 6/05/13	Tue 6/11/13	10																
14		IMPERMEABILIZACION DE SOBRECIMENTOS	1 day	Thu 3/07/13	Thu 3/07/13	7																
15		MURO DE LADRILLO 6H E=18 CM	17 days	Fri 5/31/13	Mon 6/24/13	9																
16		MURO LADRILLO 6H E=12CM	16 days	Tue 6/25/13	Tue 7/16/13	15																
17		REVOQUE EXTERIOR (CAL-CEMENTO)	19 days	Wed 7/17/13	Mon 8/12/13	16																
18		REVOQUE INTERIOR DE YESO	31 days	Tue 8/13/13	Tue 9/24/13	17																
19		CIELO RASO SOBRE LOSA	29 days	Wed 6/05/13	Mon 7/15/13	10																
20		CIELO FALSO DE YESO C/ ESTRUCT. METALICA	20 days	Mon 6/03/13	Fri 6/28/13	12																
21		PINTURA EXTERIOR - LATEX	6 days	Tue 8/13/13	Tue 8/20/13	17																
22		PINTURA INTERIOR - LATEX	23 days	Wed 9/25/13	Fri 10/25/13	18																
23		PISO DE CEMENTO SOBRE EMPEDRADO	16 days	Mon 10/28/13	Mon 11/18/13	22																
24		PISO DE CERAMICA ESMALTADA	16 days	Wed 9/25/13	Wed 10/16/13	18																
25		ZOCALO DE CERAMICA ESMALTADA	6 days	Thu 10/17/13	Thu 10/24/13	24																
26		QUINCALLERIA DE PUERTAS	10 days	Tue 7/16/13	Mon 7/29/13	19																
27		QUINCALLERIA DE VENTANAS	7 days	Tue 7/30/13	Wed 8/07/13	26																
28		BOTAGUAS DE HºAº	3 days	Wed 7/17/13	Fri 7/19/13	16																
29		INODORO (ARTEFACTO)	1 day	Fri 10/25/13	Fri 10/25/13	25																
30		LAVAMANO BLANCO C/GRIFERIA	1 day	Mon 10/28/13	Mon 10/28/13	29																
31		MESON DE Hº Aº	3 days	Tue 10/29/13	Thu 10/31/13	30																
32		TANQUE ELEVADO DURALIT (2000 LT.)	1 day	Tue 7/09/13	Tue 7/09/13	11																
33		CANALETAS Y BAJANTES C.G.	5 days	Wed 7/10/13	Tue 7/16/13	32																
34		LIMPIEZA GENERAL DE LA OBRA Y DESMOVILIZACIO	2 days	Tue 10/29/13	Wed 10/30/13	30																
Project: EUSTAQUIO		Task		Split		Milestone		Summary			Project Summary											
Date: 07/25/2023 14:58		External Tasks		External Milestone		Inactive Task		Inactive Milestone			Inactive Summary											
		Manual Task		Duration-only		Summary Rollup		Manual Summary			Start-only											
		Finish-only		Progress		Deadline																
Página 1																						



DISEÑO ESTRUCTURAL COLEGIO EUSTAQUIO MENDEZ

				Half 2, 2013				Half 2, 2014				Half 2, 2014				Half 2, 2015				Half 2, 2015				Half 2, 2016				Half 2, 2016				Half 2, 2017				Half 2, 2017				Half 2, 2018				Half 2, 2018				Half 2, 2019				Half 2, 201				
A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A



Project: EUSTAQUIO Date: 07/25/2023 14:58	Task		Split		Milestone		Summary		Project Summary	
	External Tasks		External Milestone		Inactive Task		Inactive Milestone		Inactive Summary	
	Manual Task		Duration-only		Summary Rollup		Manual Summary		Start-only	
	Finish-only		Progress		Deadline					